

Inspection Address:

Site Contact:

Contractor

Platform Test Form.

Page 1 of 5

" D" denotes a domestic installation and the feature is not fitted.
"na" denotes the item is not applicable. / = fitted and OK. X = not acceptable.

	Performance Check	Comments	Chkd	fix
01	< 1m Vertical Travel . Provide means to ensure no mobility product can roll off any side of the platform.	.		
02	> 1m Vertical Travel . Provide means to ensure no user can fall from platform.			
03	The Platform size is to be able to carry any Mobility Product likely to be used by any user of the unit.			
04	Speed of the platform is to enable a start and stop that provides no undue shock to the user.			
05	Ensure any users or person within the vicinity of the equipment cannot come to any harm through crushing, entrapment, or exposure to nip points, with operation of the equipment.			
06	Provide a mechanical means to ensure the platform cannot travel beyond its limit of travel.			
07	Provide through access where possible.			
08	Provide a suitable support rail for ambulant users.			
09	Provide controls suitable for all disabled and ambulant users.			
10	Ensure a single failure of any operational safety device, either fluid, mechanical or electrical shall not cause an unsafe condition.			

Inspection Address

" D" denotes a domestic installation and the feature is not fitted.
 "na" denotes the item is not applicable. / = fitted and OK. X = not acceptable.

	Performance Check	Comments	Chkd	Fix
11	Provide a manufacturers name plate, load plate, and any emergency and safe use instructions in lettering suitable to meet the requirements of F8, and to ensure safe operation.			
12	Provide a suitable emergency means of contact for users of the platform in case of breakdown.			
13	Provide a means to ensure the platform remains within "10mm of any floor level when not under direct control of the user, and when stopping at any floor level.			
14	Ensure adequate lighting to the platform whenever accessible.			
15	Provide a means of emergency access and manual lowering of the platform to release passengers.			
16	Platform structure shall safely support a loading of 370kg per m5.			
17	Provide a means to safely arrest a platform from free fall.			
18	<p align="center">Hydraulic Installations:</p> Provide a means of restricting free fall of platform to a safe speed from pipe rupture.			
19	Provide a means of limiting overpressure to 110% of "Working Pressure".			
20	Pressure test installed system for leakage to twice "working pressure" or to maximum pressure, which ever is the greatest.			

Inspection Address

" D" denotes a domestic installation and the feature is not fitted.
 "na" denotes the item is not applicable. / = fitted and OK. X = not acceptable.

	Specification Check	Comments	Chkd	Fix
21	Electric Folding Platform			
22	Automatic Ramps			
23	Joystick Control			
24	Call Send Stations			
25	Key Lock for Call / Send Stations			
26	Platform Controls Automatically Locked when Folded.			
27	Key Lock Control Power Supply.			
28	Platform Size 1300 x 710 min.			
29	Hidden Wall Fixings.			
30	Folded Clearance max.400mm.			
31	Unfolded width max 1050mm			
32	Battery Operated.			
33	Operates off a Single Phase Supply.			
34	Pressure and Obstruction Sensors on the Loading Ramps.			
35	Automatic Reverse if Obstruction Sensed.			
36	Load Capacity 185kg.			

" D" denotes a domestic installation and the feature is not fitted.
 "na" denotes the item is not applicable. / = fitted and OK. X = not acceptable.

	Safety Check	Comments	Chkd	Fix
40	Guide roller "nip points" fully enclosed. (min 5 mm)	Not necessary.		
41	Guards fitted to specific "nip points". (min 10 mm)			
42	Flush surfaces without projections opposite any moving surfaces.			
43	Access to "crush" areas inhibited.			
44	2 off Handrails or grab rails fitted.			
45	Platform remains level at all times.			
46	Drive automatically stops if platform jams / obstructed during travel.			
47	Platform fully enclosed to 0.9m above top level.			
48	Automatic latching gates on all entrances.			
49	Tactile designation fitted to all controls. (min 10 mm high)			
50	Emergency Stop fitted to inhibit platform movement once operated.			
51	Means of securing operation of unit. eg. Key isolator.			
52	Rated Load sign fitted. (min. 10mm high lettering)			
53	Maintenance check list supplied.			
54	Manual lowering to be available for power loss.			
55	Maintenance agreement in place. Minimum 6 monthly independent inspection.			

Inspection Address

" D" denotes a domestic installation and the feature is not fitted.
 "na" denotes the item is not applicable. / = fitted and OK. X = not acceptable.

Item :	Ckd	Doc. No.	Type	Provider / Remarks
PS2 D2 Design Review Stmt.			PS	
Lift Layout Drawings.			Dwg	
Lift Particulars Sheet or Spec.			List	
PS1 Mech. Engineers Certs.			Calc	
Independent Test Check List .			List	
PS3 Manufacturers Stmt-Install			Stmt	
Maintenance Schedule & freq.			List	
Annual IQP Check List			List	
Site Electrical Certificate.			Cert	
Circuit Diagram.			Dwg	
Installers check list.			List	
PS4 D2 Final Test Statement			PS	

Platform Size	
Travel	
Load Rating	

Consent No:	
Owners Name:	
Location:	
Inspection Date:	
Equipment:	
Maintenance Provider:	

Signed:

Date: / /

.....

R.D. Johnston - Consultant / Manager.

(IQP Registered No.140220002 features (h),(j)&(k), CBIP Certified Level 2 Lift Inspector LI 2325:2005)